



City of Monroe Main Street Plaza Project

Construction Update

Current Construction Activities

May 8

Here's what you can expect:

- Eastbound Main Street sidewalk is open
- Parking Lane and sidewalk work along North Lewis Street (east side) as highlighted on the map to the right:
 - Contractor plans to pour new sidewalk and parking lane.
- Parking Lane and sidewalk work along South Lewis (west side) as highlighted on the map to the right:
 - Contractor plans to pour curb.
- Signs are in place reminding traffic to not block Destination Alley.
- Flaggers will be on site to assist pedestrians.

(subject to change due to weather and the dynamic nature of construction)

Upcoming Construction Activities

May 11

Looking ahead, here's what is currently planned for upcoming work:

- South Lewis – east side between main Street Fremont Street - Contractor plans to cement, concrete & asphalt, excavate and backfill.

SCHEDULE IMPACTS

- Contractor waiting for supplier to assemble the paver block mats for parking lanes south side of East Main Street.
- Block mat estimated delivery date: May 26th.



* Additional after-hours parking will be available at the Post Office, after 5 PM and at Union Bank after 6 PM

How to Get Around

Businesses along Main and Lewis streets will be open throughout construction and we'll help you get around. Here's what to expect when you near the construction zone:

- Access to businesses will be maintained, except during initial demolition and concrete sidewalk replacement
- Public parking will be maximized to the furthest extent possible.

Refreshing Monroe's Downtown Corridor The City of Monroe is installing infrastructure along Main and Lewis streets to help reduce the impact on the natural environment as well as enlarging sidewalks to make downtown more pedestrian friendly. For more information, visit: monroewa.gov/MainStreetPlaza

